

**Pelham Road Reconstruction Project
Bi-Weekly Progress Report
June 18, 2012**

This report identifies the work on the Pelham Road project that Merrill Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Continued installation of erosion control measures (silt fence)
- Completed removal of trees
- Completed installation of new drainage system west of intersection with Brady Avenue
- Began installation of new drainage system east of intersection with Brady Avenue



6/11/2012 – New driveway culverts and swale installed along Pelham Road west of Brady Avenue



6/5/2012 – Installation of new drain system near Cassidy Avenue

Next Two (2) Weeks

- Complete installation of new drainage system east of Brady Avenue to the end of the Phase 1 work near 93 Pelham Road
- Perform reclamation and base course paving of roadway from approximately Cassidy Avenue to the vicinity of 93 Pelham Road