

**Pelham Road Reconstruction Project
Bi-Weekly Progress Report
July 2, 2012**

This report identifies the work on the Pelham Road project that Merrill Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed removal of unsuitable materials and box out of roadway west of intersection with Brady Avenue
- Completed reclamation of roadway from approximately Cassidy Avenue to the vicinity of 111 Pelham Road
- Completed Phase I installation of new drainage systems east of intersection with Brady Avenue



6/26/2012 – Working to complete box out of roadway west of Brady Avenue intersection



6/18/2012 – Installation of new drain systems east of Brady Avenue intersection

Next Two (2) Weeks

- Perform base course paving of roadway and driveway aprons from approximately Cassidy Avenue to the intersection with Brady Avenue
- Perform reclamation and base course paving of roadway of intersection of Pelham Road and Brady Avenue
- Complete removal of unsuitable materials and box out of roadway in the vicinity of 80 Pelham Road
- Perform reclamation and base course paving of roadway and driveway aprons from intersection with Brady Avenue to the end of the Phase 1 work near 87 Pelham Road