

**Pelham Road Reconstruction Project
Bi-Weekly Progress Report
July 30, 2012**

This report identifies the work on the Pelham Road project that Merrill Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed reclamation and base course paving of roadway and driveway aprons in the Phase 1 portion of the project
- Completed the drainage swale in the field near 83 Pelham Road
- Began installation of drainage systems in the Phase 2 portion of the project



**7/15/2012 – Removal of large bolder
from base of Pelham Road**



**7/2/2012 – Paving operations along
Pelham Road**

Next Two (2) Weeks

- Complete installation of drainage systems in the Phase 2 portion of the project
- Perform reclamation and base course paving of Phase 2 portion of the roadway (from approximately 87 Pelham Road to Porcupine Brook).