

**Pumping Station Road & Christine Lane
Reconstruction Project
Bi-Weekly Progress Report
September 11, 2012**

This report identifies the work on the Pumping Station Road and Christine Lane project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Pumping Station Road water improvement work has been completed and the system is active.
- Pumping Station Road has been reclaimed, graded, shaped. The first course of pavement has been laid down.
- Shoulder clean-up and loaming operation has begun.
- Paved curbing has been installed. Driveway aprons have been reconstructed and the first course of pavement has been applied.
- Drainage structures have been opened up and adjusted to grade



8/24/12 – Intersection of Jill Rd and Pumping Station Rd following binder paving operations.



9/6/12 – Christine Lane at cul-de-sac at 95% complete waiting for final pavement course.

Next Two (2) Weeks

- Project Completion: Final course of pavement on both Christine Lane and Pumping Station Road will be laid down.
- Final project completion items to be completed: Driveways will be paved with final pavement; landscape and Hydro-seeding will be completed; miscellaneous punch-list items to be completed; site clean-up and Contractor demobilization will occur.