

**Chappy Lane / Lisette Drive Reconstruction Project  
Progress Report  
June 24, 2011**

This report identifies the work on the Chappy Lane and Lisette Drive project that Busby Construction Co. has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to Date**

- The contractor has completed all drainage improvements identified on the design plans.
- Reclaim operations have been completed. Reclaiming grinds the existing paved surface and mixes it with the below gravels to make a stronger composite base material for paved surfaces to sit on.
- The Contractor has begun "box work" operations. Reclaim material is removed from sections of the road and the underlying base material is adjusted and shaped. The reclaim material is then brought back to achieve finish gravel grades at a defined depth.



**5/31/2011 – Reconstruction of a drainage structure in front of #37 Chappy**



**6/22/2011 – Reclaiming operation. Pavement is being ground up and temporarily compacted to get traffic through.**

**Next Two (2) Weeks**

- Finish all "box work" activities and fine grade the gravel for paving operations
- Pave both Chappy and Lisette with the first course of pavement.
- Begin work on all road shoulder restoration activities, final set mailboxes.