

**Cluff Road Reconstruction Project  
Bi-Weekly Progress Report  
April 12, 2010**

This report identifies the work on the Cluff Road project that Continental Paving has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Sent out a one (1) page notice to abutters for the start of construction
- Performed construction layout along roadway
- Removed trees and bushes/shrubs
- Began conducting test pits in preparation of drainage installation



**Next Two (2) Weeks**

- Continue to conduct test pits in preparation of drainage installation
- Complete removal of trees
- Complete installation of erosion control measures (hay bales and silt fence)
- Begin installation of storm drain system. This work will begin with the installation of the outlet, catch basins and associated piping at the Lawrence Road end of the project and proceeding toward Castle Ridge.