

**South Broadway Sewer, Water, and Bridge Improvements
Bi-Weekly Progress Report
March 7, 2019**

This report identifies the work on the South Broadway Sewer, Water, and Bridge Improvements Project that DeFelice Corp. has completed in the last 2 weeks and anticipates to be working on during the next two (2) weeks. Roads will remain open during the day, expect delays. There may be some night time work with alternating traffic around the work zone. Officers will help you pass through the work zones. Thank you for your patience during the construction.

Last Two (2) Weeks

- Dewatering equipment setup
- Wellpoint installations within the workzones
- Groundwater dewatering operations
- Sidewalk and curbing modifications for



Wellpoint Installations



Sidewalk and Driveway Modifications



Groundwater Wellpoint Test and Clearing



Groundwater Wellpoints

Next Two (2) Weeks

- The following is the sewer and water construction schedule north of Rockingham Boulevard for the next 2 weeks:
 - Groundwater dewatering operations will continue
 - Sewer trench excavation with restart within the workzones
 - Sewer main, sewer manhole and sewer service chimney installations will proceed.

Construction Hotline: 978-726-2873
(for general inquiries, questions and complaints)