

**Chappy Lane / Lisette Drive Reconstruction Project
Progress Report
June 10, 2011**

This report identifies the work on the Chappy Lane and Lisette Drive project that Busby Construction Co. has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to Date

- Contractor mobilized to the site and marked layout of the project in early May. Residents would have observed pavement markings and wooden stakes installed during this time
- The Contractor has constructed approximately 2,700 feet of underdrain total for the project. Underdrain is designed to intercept ground water and keep it out of the road gravels thereby alleviating frost heaving concerns and pavement degradation.
- The Contractor completed miscellaneous drainage improvements for the project. Improved drainage more effectively removes runoff from the roadways and corrects deficiencies in the system.



6/7/2011 – Underdrain Installation on Chappy Lane in front of #43



5/26/2011 – Installation of a drain structure on Chappy Lane in front of #76

Next Two (2) Weeks

- Finish all drainage improvements
- Reclaim the existing road. Reclaiming grinds the existing paved surface and mixes it with the below gravels to make a stronger composite base material for paved surfaces to sit on.
- Shape gravel and prep for paving operations.