

Cluff Road Reconstruction Project
Bi-Weekly Progress Report
July 20, 2010

This report identifies the work on the Cluff Road project that Continental Paving, Inc. has completed in the last two weeks and is anticipated to be working on during the next two weeks.

Recently Completed:

- Construction of drainage system continues
- Night Work continues from 8:00 PM and 5:00 AM (Route 28 to the Target/BJ's driveways)



7/8/2010 – Roadway Base Material Installation Near Animal Hospital



7/11/2010 – Roadway Base Material Installation Near BJ's/Target



7/16/2010 – Roadway Base Course Paving Near Target



7/18/2010 – Curbing Installation Near Target

To Be Completed Over The Next Two (2) Weeks:

- Complete night work including, sidewalk construction, tree planting and final paving.
- Cluff Road will be closed to through traffic from July 26, 2010 to August 6, 2010 to allow for the installation of the box culvert and water main realignment.