

**2017 Neighborhood Road
Reconstruction Project
Progress Report
June 26, 2017**

This report identifies the work on the 2017 Neighborhood Road Reconstruction Project for the Commercial Drive, Parker Circle, Woodland Avenue, Bradford Drive, and Stanley Brooke Drive neighborhoods. This report provides a general description of work that EJ Paving Company has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to date

- Graded shoulders on Woodland Ave and provide loam and seed on disturbed areas
- Finished restoration of Woodland Ave and prep for second course of pavement
- Finished earthwork activities on Grove Ave and place first course of pavement.
- Finished drainage installation on Grove Ave



6/19/17 – Earthwork on Grove Ave at #64



6/22/17 – Paving on Grove Ave at #69

Next Two (2) Weeks

- Finish pave on Bradford Dr, Woodland Ave, and Grove Ave
- Place second course pavement on Bradford Dr, Woodland Ave, and Grove Ave
- Complete punch list items on Bradford Dr, Woodland Ave, and Grove Ave.
- Mobilize to Commercial Dr and Stanley Brook Dr
- Conduct drainage operations on Commercial Dr and Stanley Brook Dr