

**Cluff Crossing Road / South Policy Street Reconstruction Project
Bi-Weekly Progress Report
August 2, 2011**

This report identifies the work on the Cluff Crossing Road / S. Policy Street project that American Excavating Corporation has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed reclaim material remove/re-handle and fine grading operations at the Cluff Crossing Road/South Policy Street intersection and along Cross St.
- Completed Base and Binder Course Paving at the Cluff Crossing Road/South Policy Street intersection.
- Completed drainage related operations at the Cluff Crossing Road/South Policy Street intersection.
- Continued installation of the storm drain system on South Policy Street and Cross Street.



7/18/11 – Pavement Reclamation at Cluff Crossing Road/S.Policy St. intersection



7/19/11 – Drainage Pipe Construction along S. policy St.

Next Two (2) Weeks

- Complete Construction of Sidewalks and Driveways along Cluff Crossing Road between the recently constructed bridge and the Cluff Crossing Road/South Policy Street intersection.
- Begin Construction of granite curbing at the Cluff Crossing Road/South Policy Street intersection.
- Complete Base and Binder Course Paving along Cross St.
- Complete Drainage installation on South Policy Street.