

**Southern New Hampshire Regional Water Project – Route 111 Water Main
Bi-Weekly Progress Report
September 18, 2020**

This report describes work on the NH Route 111 Water Main Project that American Excavating Corp. has completed in the last two weeks and anticipates progressing during the next two weeks. Roads will remain open during the day, unless otherwise noted. Measures are being taken to reduce traffic delays, though single-lane closures and minor delays should be expected. Uniformed officers will be on-site to assist with traffic management. Thank you for your patience during construction.

Last Two Weeks

- Extensive clearing of brush and debris along the northern side of NH Route 111.
- Rock removal via hydraulic hammer along water main route.
- Approximately 1,500 linear feet of 12-inch ductile iron water main and two hydrants have been installed along NH Route 111 extending from the intersection of NH Route 28 westward towards Lamson Road.



Excavation along NH Route 111



Install Preparation under Pedestrian Bridge



Hydraulic Hammer Crushes Rock



Water Main Install under Pedestrian Bridge

Next Two Weeks

- Water main installation along the northern side of NH Route 111 will continue extending westward.
- Water main crossing of Lamson Road nearby NH Route 111 intersection.

Construction Hotline: 603-548-9181
(for general inquiries, questions and complaints)