

Route 97 / Route 28 (Salem Depot) Intersection Improvements Project
Bi-Weekly Progress Report
May 11, 2021

This report identifies the work on the Salem Depot Intersection project that Linskey Excavating, Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Salem Depot Intersection

- Drainage system work continued along the east side of Route 28 to the north of the Salem Depot intersection. Nearly all drainage north of the intersection has been installed.
- The contractor encountered a combination of cast-in-place concrete and granite stone box culverts that had to be removed in order to install the new drain pipes.
- Three electrical / traffic signal conduit crossings were installed in the vicinity of the intersection.



Removal of an existing utility pole.



Removal of a cast in place concrete box culvert.



Pile of old corrugated metal drain pipe removed as part of the drainage upgrades.



New reinforced concrete drain pipe being installed as part of the drainage upgrades.

Next Two (2) Weeks

- Lighting / Signal conduit installation will continue in the vicinity of the intersection.
- Water mains will be lowered near Londonderry Piano and Dunkin Donuts to allow for new drainage crossings.
- Drain pipe and catch basin installation will continue on the west leg of Route 97, crossing Route 28 at Londonderry Piano, and crossing Route 28 at Dunkin Donuts.