

Route 97 / Route 28 (Salem Depot) Intersection Improvements Project
Bi-Weekly Progress Report
September 28, 2021

This report identifies the work on the Salem Depot Intersection project that Linskey Excavating, Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Salem Depot Intersection

- North Broadway pavement was pulverized.
- The southbound widening of North Broadway was rough graded in preparation of new pavement.
- The northbound lanes of North Broadway were excavated with new reclaimed base material graded and compacted in preparation of new pavement.



North Broadway before pavement is pulverized.



Additional stone added to strengthen new reclaimed base material.



North Broadway being reclaimed.



North Broadway after pavement is pulverized.

Next Two (2) Weeks

- North Broadway is anticipated to be paved during the first week of October.
- Pavement reclamation of Main Street and the intersection is scheduled to begin the second week of October.