

**Route 97 / Route 28 (Salem Depot) Intersection Improvements Project**  
**Bi-Weekly Progress Report**  
**October 12, 2021**

This report identifies the work on the Salem Depot Intersection project that Linskey Excavating, Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

**Work Completed on Salem Depot Intersection**

- North Broadway was fine graded and paved to binder course.
- Main Street and intersection pavement were pulverized and rough graded in preparation for paving.



**North Broadway after fine grading in preparation for paving.**



**Paver laying a 4" binder course of pavement.**



**North Broadway binder course of pavement after compaction.**



**Main Street pavement being pulverized.**

**Next Two (2) Weeks**

- Main Street and the intersection is anticipated to be paved beginning October 18.
- Curbing and sidewalk installation on North Broadway and through the intersection is anticipated to begin the fourth week of October.
- Pavement reclamation of South Broadway is scheduled to begin the fourth week of October.