

Haverhill Road Reconstruction Project

Bi-Weekly Progress Report

6/3/2016

This report identifies the work on the Haverhill Road Reconstruction project that Jamco Excavating has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Ledge Removal
- Stonewall reconstruction
- Continue Drainage work along Haverhill Road



Stonewall Reconstruction



Ledge Removal



Drainage work on Haverhill Road



Drainage work on Haverhill Road

Next Two (2) Weeks

- Finish Drainage work on Haverhill Road
- Continue Roadway Full Depth Reconstruction for Southerly Portion of Project