

**Brookdale Road / Brady Avenue Reconstruction Project
Bi-Weekly Progress Report
August 2, 2011**

This report identifies the work on the Brookdale Road and Brady Avenue project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed reclaim material remove/re-handle, fine grading and binder pavement operations on Brady Avenue. Continued installation of storm drain system on Brookdale Road from Maylane Drive to the I-93 overpass. The work includes installation of catch basins and associated piping.



7/28/2011 – Binder Paving on Brady Avenue Near Stanley Brook Drive



7/25/2011 – Drainage pipe construction along Brookdale Road near Maylane Drive

Next Two (2) Weeks

- Continue installation of storm drain system on Brookdale Road. This work will include the installation of catch basins and associated piping from Maylane Drive to the intersection at Pelham Road. It is anticipated that Brookdale Road will be closed to through traffic periodically.
- Begin driveway construction and slope work on Brady Avenue.