



THE STATE OF NEW HAMPSHIRE
DEPARTMENT OF TRANSPORTATION



Victoria F. Sheehan
Commissioner

William Cass, P.E.
Assistant Commissioner

June 6, 2022

Heather L. Monticup, PE
Assistant Vice President
Greenman – Pedersen, Inc.
181 Ballardvale Street, Suite 202
Wilmington, MA 01887

Roy Sorenson
Municipal Services Director
Town of Salem
33 Geremonty Drive
Salem, NH 03079

RE: **Tuscan Village**
NH 28 South - Node #10 Intersection
Revised PS&E Submission Comments – NHDOT Plan Approval

Dear Heather and Roy,

The New Hampshire Department of Transportation (NHDOT) has reviewed the Revised PS&E submission submitted via email on April 1, 2022 by Greenman Pedersen, Inc. (GPI) which included PS&E Plans, Itemized Estimate, Proposal Package, as well as GPI's responses to previous comments (RTC's). NHDOT has the following comments:

- 1) See attached markups to 615 Specification
- 2) See attached markups to the plan set,
- 3) A note shall be added to the Prosecution of Work stating:
SALVAGE OF MATERIALS
If the Department judges the following materials suitable for re-use, salvage, stockpile, and load them onto the indicated recipient's vehicles as required under 104.04. Care shall be taken during the removal operations so as not to damage any salvaged materials. Material damaged during removal due to the Contractor's negligence shall be replaced at the Contractor's expense. Removal of all materials will be paid for under specific Items of the contract or subsidiary as shown on the Plans or as stated in the Proposal or the Standard Specifications.
- 4) A note shall be added to the 616 Special Provisions stating:
The Contractor shall dismantle and remove the existing signal heads, mast arms and poles, foundations, existing electrical service, and traffic signal controller cabinet. All surplus equipment shall be salvaged and delivered to the Department of Transportation - Bureau of Traffic in Concord, within normal business hours.

With the incorporation of the above noted comments the Department finds the Node #10 plan set satisfactory and they can be used for construction. Please do not hesitate to call me with any questions.

Sincerely,

C.R. Willeke

C.R. Willeke, PE
Municipal Highways Engineer
Bureau of Planning and Community Assistance
(603) 271-6472

Attachments

#1 Specification 615 - mark up
#2 Node #10 plan set mark ups

cc via e-mail: Ross Moldoff, Town of Salem
Jacob LaFontaine, Town of Salem
Rich Radwanski, District 5 Engineer,
William Lambert and Julie Mathews, Traffic Bureau
Loretta Doughty and Angie Hubbard, Bridge Design
Jon Hebert and John Butler, Highway Design