ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1						
2	Pre Construction Meeting	1 day	Tue 3/29/16	Tue 3/29/16		
3	Shop Drawing Submitted/ Review	14 days	Tue 3/29/16	Fri 4/15/16		
4	Dig Safe	3 days	Wed 3/30/16	Fri 4/1/16		
5	Preconstruction Video	5 days	Mon 4/4/16	Fri 4/8/16		
6	Submit SWPP for Approval	14 days	Mon 4/4/16	Thu 4/21/16		
7	Set up Traffic Signs	7 days	Mon 4/4/16	Tue 4/12/16		
8	**Cornwall Court**	0 days	Mon 4/11/16	Mon 4/11/16		
9	Mobilization	1 day	Mon 4/11/16	Mon 4/11/16		
10	Layout	1 day	Mon 4/11/16	Mon 4/11/16		
11	Erosion Control	1 day	Mon 4/11/16	Mon 4/11/16		
12	Clear & Grub	1 day	Tue 4/12/16	Tue 4/12/16		
13	Water Improvements	2 days	Wed 4/13/16	Thu 4/14/16		
14	Drainage Improvements	4 days	Fri 4/15/16	Wed 4/20/16		
15	Fill & Abandon Pipe	1 day?	Thu 4/21/16	Thu 4/21/16		
16	Reconstruct/Remodel CB	2 days	Thu 4/21/16	Fri 4/22/16		
17	Common Excavation	2 days	Mon 4/25/16	Tue 4/26/16		
18	Gravel	2 days	Mon 4/25/16	Tue 4/26/16		
19	Under drain	1 day	Wed 4/27/16	Wed 4/27/16		
20	Reclaim	1 day	Thu 4/28/16	Thu 4/28/16		
21	Reclaim Remove, Rehandle	2 days	Thu 4/28/16	Fri 4/29/16		
22	Fine Grade	1 day	Mon 5/2/16	Mon 5/2/16		
23	Pave Binder	1 day	Tue 5/3/16	Tue 5/3/16		
24	Prep & Pave driveway binder	3 days	Wed 5/4/16	Fri 5/6/16		
25	Loam & Seed	3 days	Mon 5/9/16	Wed 5/11/16		
26	Restore landscaping	1 day	Wed 5/11/16	Wed 5/11/16		
27	Raise Structures for wearing surface	1 day	Thu 6/9/16	Thu 6/9/16		
28	Pave wearing course	1 day	Mon 6/13/16	Mon 6/13/16		
29	Pavement markings	1 day	Wed 6/22/16	Wed 6/22/16		
30	Clean-up/Punch List	5 days	Thu 6/23/16	Wed 6/29/16		
31	As-builts/Closeout documents	10 days	Mon 6/27/16	Fri 7/8/16		
32	**Windward Terrace**	0 days	Tue 3/29/16	Tue 3/29/16		
33	Mobilization	1 day	Mon 5/16/16	Mon 5/16/16		
34	Layout	1 day	Mon 5/16/16	Mon 5/16/16		
35	Erosion Control	2 days	Mon 5/16/16	Tue 5/17/16		
36	Clear, Grub & Tree Trimming	3 days	Wed 4/13/16	Fri 4/15/16		
37	Water Improvements	1 day	Mon 5/16/16	Mon 5/16/16		
38	Drainage Improvements	1 day	Tue 5/17/16	Tue 5/17/16		
39	Common Excavation	2 days	Wed 5/18/16	Thu 5/19/16		
40	Gravel	2 days	Wed 5/18/16	Thu 5/19/16		
41	Reclaim	1 day	Thu 5/19/16	Thu 5/19/16		
42	Common excavation for drives	2 days	Thu 5/19/16	Fri 5/20/16		
43	Fine Grade	1 day	Fri 5/20/16	Fri 5/20/16		
44	Pave Binder	1 day	Mon 5/23/16	Mon 5/23/16		
45	Prep & Pave driveway binder	4 days	Tue 5/24/16	Fri 5/27/16		
46	Loam & Seed	3 days	Mon 6/6/16	Wed 6/8/16		
47	Restore landscaping	1 day	Wed 6/8/16	Wed 6/8/16		
48	Raise structures for wearing surface	1 day?	Fri 6/10/16	Fri 6/10/16		
49	Pave wearing course	1 day	Tue 6/14/16	Tue 6/14/16		
50	Set signs,delineators,mailboxes,bounds	5 days	Thu 6/16/16	Wed 6/22/16		
51	Pavement markings	1 day	Wed 6/22/16	Wed 6/22/16		
52	Clean-up/Punch List	5 days	Thu 6/23/16	Wed 6/29/16		
53	As-builts/Close-out documents	10 days	Mon 6/27/16	Fri 7/8/16		
54	**Car Mar Lane**	0 days	Tue 3/29/16	Tue 3/29/16		
55	Mobilization	1 day	Thu 4/28/16	Thu 4/28/16		
56	Layout	1 day	Thu 4/28/16	Thu 4/28/16		
57	Erosion Control	2 days	Thu 4/28/16	Fri 4/29/16		
58	Clear, Grub & Tree Trimming	3 days	Wed 4/13/16	Fri 4/15/16		
59	Drainage Improvements	4 days	Tue 5/3/16	Fri 5/6/16		
60	R & R Stone Wall	1 day	Mon 5/9/16	Mon 5/9/16		
61	Common Excavation	3 days	Tue 5/10/16	Thu 5/12/16		
62	Gravel	3 days	Tue 5/10/16	Thu 5/12/16		
63	Reclaim	1 day	Fri 5/13/16	Fri 5/13/16		
64	Reclaim Remove, Rehandle	2 days	Fri 5/13/16	Mon 5/16/16		
65	Common Excavation for driveways	3 days	Fri 5/13/16	Tue 5/17/16		
66	Fine Grade	1 day	Wed 5/18/16	Wed 5/18/16		
67	Pave Binder	1 day	Fri 5/20/16	Fri 5/20/16		
68	Prep & Pave driveway binder	4 days	Mon 5/23/16	Thu 5/26/16		
69	Loam & Seed	3 days	Mon 5/30/16	Wed 6/1/16		
70	Restore landscaping	1 day	Wed 6/1/16	Wed 6/1/16		
71	Raise structures for wearing surface	1 day	Mon 6/13/16	Mon 6/13/16		
72	Pave wearing course	1 day	Wed 6/15/16	Wed 6/15/16		
73	Set signs, mailboxes, bounds	5 days	Thu 6/16/16	Wed 6/22/16		
74	Pavement markings	1 day	Wed 6/22/16	Wed 6/22/16		
75	Clean-up/Punch List	5 days	Thu 6/23/16	Wed 6/29/16		
76	As-builts/Close-out documents	10 days	Mon 6/27/16	Fri 7/8/16		
77	**Walter Palmer Lane**	0 days	Tue 3/29/16	Tue 3/29/16		
78	Mobilization	1 day	Thu 4/28/16	Thu 4/28/16		
79	Layout	1 day	Thu 4/28/16	Thu 4/28/16		
80	Erosion Control	2 days	Thu 4/28/16	Fri 4/29/16		
81	Clear & Grub	3 days	Wed 4/13/16	Fri 4/15/16		
82	Drainage Improvements	2 days	Fri 4/29/16	Mon 5/2/16		
83	Water Improvements	2 days	Thu 5/12/16	Fri 5/13/16		
84	Reclaim	1 day	Mon 5/16/16	Mon 5/16/16		
85	Reclaim Remove, Rehandle	3 days	Mon 5/16/16	Wed 5/18/16		
86	Common Excavation for drives	2 days	Mon 5/16/16	Tue 5/17/16		
87	Fine Grade	1 day	Thu 5/19/16	Thu 5/19/16		
88	Pave Binder	1 day	Fri 5/20/16	Fri 5/20/16		
89	Prep & Pave driveway binder	4 days	Mon 5/23/16	Thu 5/26/16		
90	Loam & Seed	2 days	Thu 6/2/16	Fri 6/3/16		
91	Restore landscaping	1 day	Fri 6/3/16	Fri 6/3/16		
92	Raise structures for wearing surface	1 day	Mon 6/13/16	Mon 6/13/16		
93	Pave wearing course	1 day	Wed 6/15/16	Wed 6/15/16		
94	Set signs, mailboxes, bounds	5 days	Thu 6/16/16	Wed 6/22/16		
95	Clean-up/Punch List	5 days	Thu 6/23/16	Wed 6/29/16		
96	As-builts/Close-out documents	10 days	Mon 6/27/16	Fri 7/8/16		

Project: Cornwell,winward,car-mar,wal
Date: Fri 4/15/16

Task | Split | Progress | Milestone | Summary | Project Summary | External Tasks | External Milestone | Deadline